
LAGUNA HONDA HOSPITAL REPLACEMENT PROGRAM

QUARTERLY STATUS REPORT
PRESENTED TO THE
CITIZENS' GENERAL OBLIGATION BOND
OVERSIGHT COMMITTEE

DECEMBER 2011



P R E S E N T E D B Y

John Thomas, Program Manager, 557-4668, john.thomas@sfdpw.org
Laguna Honda Hospital Replacement Program

TABLE OF CONTENTS

Executive Summary

Program Status	Page 1
----------------------	--------

Program Summary

Program Background.....	Page 2
Program Budgets and Funding.....	Page 3
Program Appropriations	Page 4
Program Management Activities	Page 5

Project Status Summary.....	Page 5-6
------------------------------------	-----------------

Appropriations, Encumbrance and Expenditures Report	Page 7-10
--	------------------

Encumbrance Schedule	Page 11
-----------------------------------	----------------

Cash Flow Schedule	Page 12
---------------------------------	----------------

Gantt Chart.....	Page 13-16
-------------------------	-------------------

Executive Summary

The Laguna Honda Hospital Replacement Program completed a major element with the opening of the new buildings in December 2010. In addition to the closeout of the contract and final change orders, the Program has two major phases remaining. The first, already underway, is the completion of the remodel of Wing 'H' which will be discussed in more detail below. The second, is the abatement, demolition and final site work. In order to simplify the closeout process, the project team has split the CM-at-Risk contract into two parts, the first related to the new buildings and associated site work, and the second for the remodel work. This will allow for a complete closeout of the new building contracts and will simplify administering the Remodel contract.

Work continues on the Remodel of 'H' wing, with the major issue impeding progress related to the substandard state of the concrete in the roof. The concrete roof repair activity, which was the longest activity in the schedule, and resulted in extending the completion date by an anticipated six months, was completed in November. The roof installation to weather proof the building was completed shortly thereafter.

During the previous quarter, the team determined the optimum solution for concrete repairs. The main area of concern had been the roof area, but significant repairs have already been implemented in the structure at the lower levels. All parties worked together to optimize the review and repair process to minimize impacts. Since the CM-at-Risk was authorized to proceed with the roof repairs in May, the scheduling and productivity has improved substantially.

The 23,000 square foot H-wing roof required over 56% of it's area to be removed and replaced. The CM-at-Risk developed a schedule to sequence the repairs, and met all of their first five target concrete pour dates but missed the last couple dates. The intent was to have all exterior and interior concrete repaired by the end of summer, and have the building water-tight by the start of autumn. Turner was able to meet the repair date, but other design issues developed. However, the intent to have the building water-tight by the first rains of the season was met. The roof was mostly complete by November 2011.

The current date for substantial completion is December 2011, but the forecast due to the concrete repair activity is Summer 2012. Turner submitted a revised schedule at the end of November 2011, showing that the completion date slipped to November 2012. The project team is still reviewing the schedule to determine the reasons, and to verify Turner's logic.

In addition, the project team is working to close out direct cost change orders being submitted by Turner and their sub contractors as expeditiously as possible. Turner continued to submit change order requests through March, and the project team has worked to review and negotiate these requests as expeditiously as possible. Unfortunately this has extended contract closeout by several months.

PROGRAM SUMMARY

Program Background

The Laguna Honda Hospital (LHH) Replacement Program comprises demolition, construction, and renovation of LHH, including (a) the construction of three new buildings: South, Link, and East; and (b) renovations to existing facilities. The LHH Replacement Program will result in 780 Skilled Nursing Facility beds for an estimated cost of completion of \$584,946,602.

On November 2, 1999, San Francisco voters approved Proposition A, a ballot measure authorizing the City and County of San Francisco (City) to issue up to \$299,000,000 in General Obligation Bonds to finance the LHH Replacement Program. In addition to the \$299,000,000 principal amount authorized in the General Obligation Bonds, the DPW is able to use interest earned from the General Obligation Bonds, to finance the LHH Replacement Program. The total interest earned, between May 2005 through March 2008, from the investment of the \$299,000,000 in General Obligation Bonds is \$26,771,514, and has been appropriated by the Board of Supervisors.

In addition to using General Obligation Bonds and General Obligation Bond Interest Earnings to finance the LHH Replacement Program, Proposition A also allows the DPW to use Tobacco Settlement Revenue funds, which are funds received under a 1998 Master Settlement Agreement between the Attorney General of the State of California and various manufacturers of tobacco products. This agreement is administered by the State of California, and total tobacco funds received to date for the Replacement Program is \$140,992,731.

Program Budgets and Funding

Funding

The following is a summary of the funding sources identified for the Replacement Program by the Controller and the Mayor's Office of Public Finance:

Sources of funding for LHH Replacement Program	
General Obligations Bonds(1)	296,083,671
Interest Earned from General Obligation Bonds	26,771,514
Tobacco Settlement Revenues(2)	133,554,943
Interest Earned from Tobacco Settlement Revenues	7,437,788
Certificates of Participation	120,000,000
Grants(3)	1,098,686
Total	584,946,602

(1) - General Obligation Bonds approved by the San Francisco voters on November 2, 1999.

(2) - Tobacco Settlement Revenues are funds received under a 1998 Master Settlement Agreement between the Attorney General of the State of California and various manufacturers of tobacco products, which is administered by the State of California.

(3) - Grants are from the US Health Resources and Service Administration (HRSA) and the US Department of Housing and Urban Development (HUD).

Appropriations

Listed below is the reconciliation between the Controller's Office and DPW's accounting as of December 31, 2011.

	Project CHLSNF	Appropriation			Expenditures			Unspent Encumbrance		
		CON	DPW	Variance	CON	DPW	Variance	CON	DPW	Variance
Grand Total		615,847,384	584,946,602	30,900,782	554,057,211	550,158,860	3,898,351	23,931,117	23,931,117	(0)
Composition of variance:										
COP-Equipment	00		25,000,000	(25,000,000)						
GOB-COI	IN, SN &00		1,671,929	(1,671,929)		1,477,581	(1,477,581)			
GOB S99B actual proceeds less than par value	SNCP		1,244,400	(1,244,400)		1,244,400	(1,244,400)			
Windows replacement	SNW101		1,700,000	(1,700,000)						
Bond Interest-Expense for 1999 LHH GOB S2005A	CHLSNF/00		1,088,453	(1,088,453)		1,205,870	(1,205,870)			
Other project codes - 5L-AAA-ACP	CHL807 & FHL 359					(29,500)	29,500			
Art Commission - 5L-CPF-LOC	CHLSNF/SNHEAW		196,000	(196,000)						
Total		615,847,384	615,847,384	-	554,057,211	554,057,211	0	23,931,117	23,931,117	0

DPW's report only for construction

The appropriation amount from the Controllers' Office includes the project's budget of \$584,946,602; \$25,000,000 for the FF&E; \$1,700,000 for windows replacement to the old buildings; \$1,088,453 reserve for arbitrage for 1999 LHH GOB S2005A; \$2,916,329 for GOB cost of issuance and actual proceeds less than par value; and transfer of \$196,000 LHH 2-D Fund to LHH account per Public Art Commission The total appropriation reported by the Controller's Office is \$615,847,384.

The expenditure amount from the Controller's Office includes the project's expenditures of \$550,158,860, bond interest of \$1,205,870 plus \$2,721,981 for GOB actual related costs. It does not include \$29,500 for the Utilities Modification Project and the Access & Signalization Projects. The total expenditure reported by the Controllers' Office is \$554,057,211.

The encumbrance amount from the Controller's Office is \$23,931,117.

Project Status Summary

Laguna Honda Program Replacement Program

Project Location: 375 Laguna Honda Boulevard, San Francisco, CA 94116

Project Manager: John Thomas;
John.Thomas@sfdph.org; (415)759-4595

Project Description:

Construction of the Link, South, and East buildings; and the new hospital site improvement have been completed in December 2010.

Remodel of the existing Hospital began in June 2007. This work continues in phases in order to minimize the impacts to the operating Hospital.

The remodel project has taken over all of H and the old Medical Clinic, except for the Sheriff's office. The H-Wing hazardous materials abatement was 95% complete by the end of June, and Turner has completed most hard and soft demolition activities on H-3. H-2 was taken over by the Remodel several months ahead of schedule for abatement and soft demolition and was mostly complete as well; Material's Management and Material's Handling were relocated to L-3. The Sheriff's Office was supposed to be relocated in mid to late April, but the separate and unrelated remodel for the Sheriff's Office is behind schedule.

Project Schedule

	Start	Finish
Baseline/Original	12/20/2000	12/1/2009
Actual	11/18/2002	12/31/2012

Project Budget

Original Budget	401,600,000
Current Budget	584,946,602
Current Projected	584,946,602
Actual Expenditures	527,403,760



CHANGE ORDER STATUS

The following table provides a breakdown of change orders executed to date for the program. Client requests include items such as: 1) the addition of 'resident laundry' rooms on each floor for personal belongings, 2) adding 'bed exit' monitoring ports to 562 patient rooms (in addition to the 218 originally scoped, 3) adding bed pan washers in each patient bedroom (360 bathrooms), additional cooling at each IT distribution and server room to address cooling requirements from the latest equipment.

Major site condition change orders include: coordination for mechanical, electrical and plumbing, exterior waterproofing changes, building and site security. In addition, there have been several change orders which transferred work planned for future phases to the current phase, including the construction of a temporary loading dock and a canopy for the permanent loading dock work, and additional parking lot and road lighting in order to have a more complete and functional facility while the final phases are under way.

	<i>Main Buildings</i>	<i>Remodel</i>	<i>Total to date thru #190</i>	<i>Additional Forecast</i>	<i>Total Projected Change orders</i>
Errors	10,443,538	124,582	10,568,120		10,568,120
Omissions	6,134,790	134,567	6,269,357		6,269,357
Site Conditions	19,048,972	5,639,994	24,688,966	1,206,227	25,895,193
Global Settlement*	30,311,288		30,311,288		30,311,288
Client Request/City Req	12,002,447	1,546,956	13,549,403		13,549,403
Code Changes/OSHPD	856,723		856,723		856,723
			-		
Total	78,797,758	7,446,099	86,243,857	1,206,227	87,450,084

- On December 12, 2011, the City and County of San Francisco filed a lawsuit in San Francisco Superior court against Stantec Architecture, Inc., and related entities, seeking recovery of damages for breach of contract, professional negligence, and indemnity, and seeking declaratory relief related to a dispute arising from the design and construction of the Laguna Honda Replacement Project. The complaint is available for review.

FORECAST

The forecast cost at completion for the 780 bed project and associated Remodel work is \$584,946,602.

The structural repairs for Wing H, mentioned in the previous report, were approximately 80% complete as of December. The deficient structural concrete repairs, in addition to other issues, has resulted in the Replacement team, in conjunction with hospital staff, agreeing to delete Remodel scope and possibly site improvement scope. The Project Team completed the drawing revisions incorporating the eliminated scope to reduce the cost of construction on the remodel portion of the work by \$9 million. Work in Wing C has been eliminated and the work in H wing, level 3 has been simplified through the deletion of support space for Adult Day Health Care and substitution of open office space for the private office space originally planned. The revised plans were approved by OSHPD in July 2011.

LAGUNA HONDA HOSPITAL REPLACEMENT PROGRAM
BUDGET REPORT
FOURTH QUARTER 2011

				BUDGET	APPROPRIATIONS					
FAMIS PROJECT CHLSNF Updated as of 1/11/12				Current Approved Budget Revision 15	99A	99B	99C	Bonds	TSR	Total Funding
Skilled Nursing Facility - Level 2 SN										
Level 4										
Level 3										
	UN	Unallocated			4	0	294,240	294,244	78,610,169	78,904,413
Construction Phase A - COMPLETED										
8400A	PB	Utility Modifications								
40		Utility Modifications							6,224,859	
41		Bay City Boilers						94,327 (3)	1,230	15,000 (B)
53		CSLT CST Environmental							0	6,334,186
60		DPH LHH Abatement (Sequoia Redwood Tree)							7,766	1,230
8400A	PB	Utility Modifications		6,343,183 (A)				0	6,233,855	6,343,182
8410A	PA	Access & Signalization								
8410A	PA	Access & Signalization		1,260,726 (B)				0	1,246,226	1,260,726
8411A	11	Haz Mat Abate for Utilities								
27		LHH Abatement						3,400	6,000	6,000
50		Asbestos Management							87,594	3,400
51		CSLT CST Environmental							93,594	87,594
8411A	11	Haz Mat Abate for Utilities		96,994				3,400	93,594	96,994
8412A	12	Contaminated Soil Disposal								
50		CSLT CES Controlled						22,596	0	22,596
8412A	12	Contaminated Soil Disposal		22,596				22,596	0	22,596
8413A	13	Construction Power (MS-A)								
32		PUC Hetch Hetch							0	0
83		PG&E							101,027	101,027
8413A	13	Construction Power (MS-A)		103,518				0	101,027	101,027
8414A	14	Haz Mat Abatement Wing G								
50		CSLT CST Environmental						43,020	0	43,020
8414A	14	Haz Mat Abatement Wing G		43,020				43,020	0	43,020
8415A	15	LHHRP Temporary Facilities								
40		Construction							2,183,901	2,183,901
41		Contingency							0	0
8415A	15	LHHRP Temporary Facilities		2,183,901				0	2,183,901	2,183,901
Construction Phase B - COMPLETED										
8492A	92	Haz Mat Abate Valley Bldgs								
50		CSLT Asbestos Mgmt							228,609	228,609
51		CSLT CST							184,355	184,355
8492A	92	Haz Mat Abate Valley Bldgs		412,964				0	412,964	412,964
8493A	93	Site Work Package I								
40		Construction							6,775,615	6,775,615
41		Contingency							0	0
8493A	93	Site Work Package I		6,775,615				0	6,775,615	6,775,615
8494A	94	Tank Removal								
50		CSLT CES Environmental							94,336	94,336
8494A	94	Tank Removal		94,335				0	94,336	94,336
Construction Phase C										
8416A	16	Toilet Prototype in Wing F3								
40		Construction							0	0
8416A	16	Toilet Prototype in Wing F3		0				0	0	0
8417A	17	PUC Maintain Ext. Lighting								
38		PUC							27,035	27,035
8417A	17	PUC Maintain Ext. Lighting		50,000				0	27,035	27,035
8418A	18	DTIS Relocation of Cables								
31		DTIS							227,151	227,151
8418A	18	DTIS Relocation of Cables		260,000				0	227,151	227,151
8419A	19	Construction Power Fee								
60									195,968	195,968
8419A	19	Construction Power Fee		350,000				0	195,968	195,968
8420A	20	Haz Mat Toilet Abatement								
50		CSLT Asbestos Mgmt.							9,900	9,900
8420A	20	Haz Mat Toilet Abatement		9,900				0	9,900	9,900
8490A	PC	Off-site Laguna Honda Hospital Laundry								
40		Oyster Point Laundry							747,984	747,984
61		Real Estate							38,769	38,769
8490A	PC	Off-site Laguna Honda Hospital Laundry		900,000				0	786,753	786,753

FAMIS											
Budget A	99A	99B	99C	GOB Subtotal	Expenditures TSR	FED	COPs	OTHER	Total B	Encumbered C	Remaining Balance A - (B+C)
78,904,413			294,240	294,240					294,240	0	78,610,173
6,334,186				0	6,224,860	94,326		15,000	6,334,186	(1)	0
1,230				0	1,230				1,230		0
0				0	0				0		0
7,766				0	7,766				7,766		0
6,343,182	0	0	0	0	6,233,856	94,326		15,000	6,343,182	-	0
1,260,726				0	1,246,226			14,500	1,260,726	(2)	0
1,260,726	0	0	0	0	1,246,226	0		14,500	1,260,726		0
6,000				0	6,000				6,000		0
3,400	3,400			3,400					3,400		0
87,594				0	87,594				87,594		0
96,994	3,400	0	0	3,400	93,594	0		0	96,994		0
22,596	22,596			22,596					22,596		0
22,596	22,596	0	0	22,596	0	0		0	22,596		0
0				0	101,027				101,027		0
101,027	0	0	0	0	101,027	0		0	101,027		0
43,020	43,020			43,020					43,020		0
43,020	43,020	0	0	43,020	0	0		0	43,020		0
2,183,901				0	2,183,901				2,183,901		0
0				0	2,183,901	0		0	2,183,901		0
2,183,901	0	0	0	0	2,183,901	0		0	2,183,901		0
228,609				0	228,609				228,609		0
184,355				0	184,355				184,355		0
412,964	0	0	0	0	412,964	0		0	412,964		0
6,775,615				0	6,775,615				6,775,615		0
0				0					0		0
6,775,615	0	0	0	0	6,775,615	0		0	6,775,615		0
94,336				0	94,336				94,336		0
94,336	0	0	0	0	94,336	0		0	94,336		0
0				0					0		0
0	0	0	0	0	0	0		0	0		0
27,035				0	27,035				27,035		0
27,035	0	0	0	0	27,035	0		0	27,035		0
227,151				0	218,270				218,270		8,881
227,151	0	0	0	0	218,270	0		0	218,270		8,881
195,968				0	195,968				195,968		0
195,968	0	0	0	0	195,968	0		0	195,968		0
9,900				0	9,900				9,900		0
9,900	0	0	0	0	9,900	0		0	9,900		0
747,984				0	747,984				747,984		0
38,769				0	38,769				38,769		0
786,753	0	0	0	0	786,753	0		0	786,753		0

LAGUNA HONDA HOSPITAL REPLACEMENT PROGRAM
BUDGET REPORT
FOURTH QUARTER 2011

FAMIS PROJECT CHLSNF Updated as of 1/11/12				BUDGET		APPROPRIATIONS							FAMIS										
				Current Approved Budget Revision 15	99A	99B	99C	Bonds	TSR	Grants	COPs	Other	Total Funding	Budget A	99A	99B	99C	GOB Subtotal	TSR	FED	COPs	OTHER	Total B
8500A	HE	Arts Commission																					
	AW	W/A Art Commission																					
8500A	HE	Arts Commission		493,118																			
			3,926,969																				
8501A	01	Disposal of Contaminated Soil Allowance																					
	50	CES Controlled Environmental Svcs.																					
	51	Fugro West																					
	60	DPH																					
8501A	01	Disposal of Contaminated Soil Allowance																					
			304,028																				
8505A																							
	50	Haz Mat Associated with the New Buildings																					
		CST Controlled Environmental Svcs.																					
8505A	05	Haz Mat Associated with the New Buildings																					
			25,050																				
8550A	50	Construction Manager-at-Risk																					
	40	TCCO	357,718,369	77,692,819	115,719,431	71,316,450																	
		West Residence Building	0																				
		Site Work Package III	23,039,978																				
		Demolition of Clarendon Hall	0																				
	27	LHH - Parking	0																				
	41	Bond for Terrazo	227,000																				
	42	5-Rack rooms	0																				
	43	Servers	0																				
	45	TCCO - Remodel	57,000,000	1,656,604		4,603,887																	
8550A		Construction Manager-at-Risk	437,985,347																				
8551A	51	Controlled Insurance Program																					
	51	Willis Ins. Svcs.			9,051,625	2,114																	
8551A		Controlled Insurance Program	15,279,662																				
8552A	52	LHH - LINK AND EAST, 5-RACK ROOMS																					
	27	LHH - More Direct PO			0																		
8552A		LHH - LINK AND EAST, 5-RACK ROOMS	0																				
Construction Phase D																							
8511A	22	Haz Mat Abatement Wings C & H																					
	50	Asbestos Management Group (AMG)				112,918																	
	51	CES																					
	52	Synergy																					
	53	IHI																					
8511A	22	Haz Mat Abatement Wings C & H	750,246																				
8513A	21	Underground Oil Storage Tank Area H																					
	50	CES Control Environmental Services, Inc.																					
8513A	21	Underground Oil Storage Tank Area H	37,175																				
Construction Phase E																							
8521A	23	Haz Mat Abate & Demolition of Clarendon Hall																					
	50	Synergy																					
	51	Bluewater Enviornmental Svcs.																					
8521A	23	Haz Mat Abate & Demolition of Clarendon Hal	2,575,019																				
8522A		Contaminated Soil Disposal																					
	40																						
8522A	0	Contaminated Soil Disposal	0																				
8524A		Complete Construction Power (MS-B)																					
	40																						
8524A	0	Complete Construction Power (MS-B)	50,000																				
Construction Phase F																							
8530A	PG	Haz Mat Abate Wings DEFGKLMO																					
	13	BCM Labor																					
	50	Protech																					
8530A	PG	Haz Mat Abate Wings DEFGKLMO	3,908,670																				
8531A	31	Contaminated Soil Disposal																					
	40																						
8531A	31	Contaminated Soil Disposal	400,000																				
Construction Phase G																							
8540A	PH	Childcare Tenant Improvements																					
8540A	PH	Childcare Tenant Improvements	0																				
		Program-wide contingency	0																				
		Escalation City-managed Projects	0																				
		Unassigned Construction Contingency	0																				
		SUBTOTAL CONSTRUCTION	484,148,917																				

LAGUNA HONDA HOSPITAL REPLACEMENT PROGRAM
BUDGET REPORT
FOURTH QUARTER 2011

FAMIS PROJECT CHLSNF Updated as of 1/11/12			BUDGET			APPROPRIATIONS						
			Current	99A	99B	99C	Bonds	TSR	Grants	COPs	Other	Total
			Approved Budget Revision 15									Funding
8000A	ER	Environmental Impact Report - COMPLETED										
	12	BOE Labor		14,595		14,595					14,595	
	13	BCM Labor		3,501		3,501					3,501	
	40	CSLT Impact Sciences		184,518		184,518					184,518	
	41	CSLT Impact Sciences		86,889		86,889					86,889	
8000A	ER	Environmental Impact Report - COMPLETED	289,503			289,503	0				289,503	
8050A	AE	Architecture/Engineering										
	RP	Elite Reprographics				0	54,509	3,798			58,307	
	11	BOA Labor	1,093,385			1,093,385			9,460		1,102,845	
	12	BOE Labor	475,323			475,323	272,751		122,267	25,000	895,341	
	13	BCM Labor	21,368			21,368					21,368	
	14	BSM Labor					23,295				23,295	
	15	BBR Labor	20,958			20,958					20,958	
	20	City Architect	22,030			22,030					22,030	
	21	DPH Oversight's Management Fee								25,000	25,000	
	36	W/A DPT	77			77	(77)				0	
	40	CSLT KMD	99,895			99,895					99,895	
	41	CSLT Towill	57,198			57,198					57,198	
	42	CSLT Dames & Moore	69,499			69,499					69,499	
	50	CSLT Anshen+Allen/Gordon Chong	26,361,028		6,742	26,367,770	17,540,327	543,943 (5)	6,824,826		51,276,866	
	51	URS Corp	93,287			93,287					93,287	
	52	URS Corp				0	0				0	
	63	WO Reproduction	29,389			29,389			6,904		36,293	
	70	Travel	5,447			5,447					5,447	
	71	BOA Non-Labor	427			427					427	
	75	BBR Non-Labor	7,359			7,359	190				7,549	
	80	PO Reprographics	114,367			114,367	13,846		32,523		160,736	
	99	8050A- Reserve				0				214,109	214,109	
8050A	AE	Architecture/Engineering	53,820,345			28,477,779	17,904,841	547,741	6,995,980	264,109 (C)	54,190,450	
8100A	HM	Hazardous Materials										
	13	BCM Labor		294,057		300,140	306,892		61,953		668,985	
	40	CSLT Weiss Assoc		24,236		24,236					24,236	
	5A	Pro-Tech		1,403		26,272	295,613				321,885	
	5B	Millennium			24,869	0	81,205				81,205	
	5C	Envirosurv				0	171,994				171,994	
	51	CSLT IHI Environmental		140,381		140,381	61,782		37,216		239,379	
	52	CSLT Delta		12,840		12,840					12,840	
	54	CSLT Weiss Assoc (2)		94,873		94,873	1,265		39,679		135,817	
	55	CSLT Health Science		11,076		11,076					11,076	
	56	Impact Sciences		3,111		3,111			1,614		4,725	
	57	ERRG		4,427		4,427			43,319		47,746	
	58	SCA Environmental				0	4,846				4,846	
	59	North Tower Environmental				0	21,345				21,345	
8100A	HM	Hazardous Materials	1,734,813			617,356	944,942		183,781	0	1,746,079	
8150A	SF	Program Management										
	11	BOA Labor		341,996		341,996	4,083				346,079	
	12	BOE Labor		259,776		259,776	2				259,778	
	13	BCM Labor				0	229,610		51,276		280,886	
	19	DPW LHH Office Labor		1,523,801		1,523,801	2,011,885	58,002 (5)	655,478		4,249,166	
	27	LHH W/A				0	1,182,652	39,845 (5)	218,527		1,441,024	
	30	DTIS		120		120	0				120	
	31	DTIS-Cell Phones				0	57,809				57,809	
	32	DTIS-Cell EQUIPMENT				0	50				50	
	60	WO City Attorney				0					0	
	71	BOA Non-Labor		1,388		1,388					1,388	
	73	Vehicle Repairs					3,640				3,640	
	8A	Grainger				0	14,529				14,529	
	88	GRM Info. Mgmt.				0	3,853				3,853	
	80	Misc Charges		18,167		18,167	16,724		11,109		46,000	
	81	Pelican Messenger		16,088		16,088	2,134		2,664		20,886	
	82	PO Stacy's Books		1,049		1,049	183		583		1,815	
	83	Gen Fund Abatement		4,499		4,499			2,625		7,124	
	84	Safety Supplies		821		821	531		338		1,690	
	85	Express Overnight		167		167	5,916		538		6,621	
	86	Safety Equipment		391		391					391	
	87	Flax		99		99			59		158	
	88	Bay Area Business				0			193		193	
	89	Bell Movers		1,147		1,147					1,147	
	90	LHH Arbitrage					47,568				47,568	
	SO	DPH Non-Labor		226,501		226,501	320,710				547,211	
8150A	SF	Program Management	7,956,227			2,396,010	3,901,879	97,847	943,390	0	7,339,126	
8200A	CM	Construction Management										
	11	BOA Labor		119,155		119,155	216,048		203,320		538,523	
	13	BCM Labor		505,545		505,545	1,853,441		561,208		2,920,194	
	19	LHH Labor		366,519		366,519	1,839,669		495,392		2,701,580	
	50	CSLT Cooper Pugada Management		3,742,900		3,742,900	10,697,438		2,254,083		16,694,421	
	51	CSLT Warren McVeigh		67,452		67,452	30,368		23,357		121,177	
	80	Misc. Charges RFQ		48		48					48	
	81	OLSE				0			15,000		15,000	
8200A	CM	Construction Management	20,716,795			4,801,619	14,636,964	0	3,552,360	0	22,990,943	

FAMIS											
Budget	Expenditures									Encumbered	Remaining
A	99A	99B	99C	GOB Subtotal	TSR	FED	COPs	OTHER	Total B	C	Balance A - (B+C)
14,595	14,595			14,595					14,595		0
3,501	3,501			3,501					3,501		0
184,518	184,518			184,518					184,518		0
86,889	86,889			86,889					86,889		0
289,503	289,503	0	0	289,503	0	0		0	289,503	0	0
58,307				0	51,419	3,798			55,217	3,198	(108)
1,102,845	1,093,385			1,093,385	0		9,460		1,102,845		0
895,341	475,323			475,323	216,236		122,267	6,906	820,732		74,609
21,368	21,368			21,368					21,368		0
23,295				0	23,295				23,295		0
20,958	20,958			20,958					20,958		0
22,030	22,030			22,030					22,030		0
25,000								15,210	15,210		9,790
0	77			77	(77)				0		0
99,895	99,895			99,895					99,895		0
57,198	57,198			57,198					57,198		0
69,499	69,499			69,499					69,499		0
51,276,866	26,361,028		6,742	26,367,770	16,935,589	543,944	6,824,826		50,672,129	127,152	477,585
93,287	93,287			93,287					93,287		0
0				0					0		0
36,293	29,389			29,389			6,904		36,293		0
5,447	5,447			5,447					5,447		0
427	427			427					427		0
7,549	7,359			7,359	190				7,549		0
160,736	114,367			114,367	12,160		32,523		159,050	0	1,686
214,109									0	0	214,109
54,190,450	28,471,037	0	6,742	28,477,779	17,238,812	547,742	6,995,980	22,116	53,282,429	130,350	777,671
668,985	291,738		6,210	297,948	301,170		61,953		661,071		7,914
24,236	24,236			24,236					24,236		0
321,885	1,403		24,869	26,272	289,999				316,271	5,614	0
81,205				0	81,205				81,205		0
171,994				0	164,629				164,629	7,365	0
239,379	140,381			140,381	61,782		37,216		239,379		0
12,840	12,840			12,840					12,840		0
135,817	94,873			94,873	1,265		39,679		135,817	0	0
11,076	11,076			11,076					11,076		0
4,725	3,111			3,111			1,614		4,725	0	0
47,746	4,427			4,427			43,319		47,746	0	0
4,846				0	4,846				4,846	0	0
21,345				0	21,345				21,345	0	0
1,746,079	584,085	0	31,079	615,164	926,241	0	183,781	0	1,725,186	12,979	7,914
346,079	341,996			341,996	44,006				386,002		(39,923)
259,778	259,776			259,776	2				259,778		0
280,886				0	205,112		51,276		256,388		24,498
4,249,166	1,523,801			1,523,801	1,835,291	58,002	655,478		4,072,572		176,594
1,441,024				0	1,203,770	39,845	218,527		1,462,142		(21,118)
120	120			120					120		0
57,809				0	55,642				55,642		2,167
50				0	50				50		0
0				0					0		0
1,388	1,388			1,388					1,388		0
3,640					3,640				3,640		0
14,529				0	7,346				7,346	2,350	4,833
3,853				0	3,110				3,110	479	264
46,000	18,167			18,167	8,223		11,109		37,499		8,501
20,886	16,088			16,088	1,814		2,664		20,566	295	25
1,815	1,049			1,049	183		583		1,815	0	0
7,124	4,499			4,499			2,625		7,124		0
1,690	821			821	531		338		1,690	0	0
6,621	167			167	2,697		538		3,402	866	2,353
391	391			391					391		0
158	99			99			59		158		0
193				0			193		193		0
1,147	1,147			1,147					1,147		0
47,568				0	0				0		47,568
547,211	226,501			226,501	138,864				365,365	526	181,320
7,339,126	2,396,010	0	0	2,396,010	3,510,281	97,847	943,390	0	6,947,528	4,516	387,082
538,523	119,155			119,155	216,048		203,320		538,523		0
2,920,194	505,545			505,545	1,830,623		561,208		2,897,376		22,818
2,701,580	366,519			366,519	1,800,979		495,392		2,662,890		38,690
16,694,421	3,742,900			3,742,900	10,386,130		2,254,083		16,383,113	311,310	(2)
121,177	67,452			67,452	18,684		23,357		109,493	11,684	0
48	48			48					48		0
15,000				0			15,000		15,000		0
22,990,943	4,801,619	0	0	4,801,619	14,252,464	0	3,552,360	0	22,606,443	322,994	61,506

LAGUNA HONDA HOSPITAL REPLACEMENT PROGRAM
BUDGET REPORT
FOURTH QUARTER 2011

FAMIS PROJECT CHLSNF Updated as of 1/11/12			BUDGET		APPROPRIATIONS							FAMIS												
			Current Approved Budget Revision 15	99A	99B	99C	Bonds	TSR	Grants	COPs	Other	Total Funding	Budget	Expenditures								Encumbered	Remaining	
													A	99A	99B	99C	GOB Subtotal	TSR	FED	COPs	OTHER	Total B	C	Balance A - (B+C)
8250A	MC	Miscellaneous Consultants																						
	11	BOA Labor		3,856		3,856					3,856	3,856	3,856	3,856									0	
	12	BOE Labor		45,028		45,028	13,745		5,841		64,614	64,614	45,028	13,244			5,841				64,113	501		
	31	DHR		2,000		2,000					2,000	2,000	2,000								2,000	0		
	50	CSLT Luster/Zahn		15,254		15,254					15,254	15,254	15,254								15,254	0		
	51	CSLT Zahn Group		34,397		34,397	7,106				41,503	41,503	34,397	7,106							41,503	0		
	60	Lamorena & Chang, CPA		11,525		11,525					11,525	11,525	11,525								11,525	0		
8250A	MC	Miscellaneous Consultants	149,172		112,060	20,851	0	5,841			138,752	138,752	112,060	0	0	112,060	20,350	0	5,841	0	138,251	0	501	
8300A	TI	Testing and Inspection																						
	12	BOE Labor			0	5,723					5,723	5,723				0	5,723				5,723		0	
	13	BCM Labor		301,859	301,859	2,339,700		574,136			3,215,695	3,215,695	301,859	2,341,418			574,136				3,217,413	(1,718)		
	40	CSLT - AME		8,765	8,765						8,765	8,765	8,765								8,765	0		
	50	CSLT - CTS w/ 8415A		2,175	2,175						2,175	2,175	2,175								2,175	0		
	51	CSLT - CTS w/ 8493A		22,275	22,275			4,440			26,715	26,715	22,275				4,440				26,715	0		
	52	CSLT - CTS			0	1,691,783		986,885			2,678,668	2,678,668	0	1,607,547			986,885				2,594,432	(1)		
	53	Jatco			0	2,021		2,021			2,021	2,021	0				2,021				2,021	0		
	54	Pacific Nuclear Tech.			0	857					857	857	0				857				857	0		
	60	DBI - IOR Electrical			66,772	718,478		108,160			893,410	893,410			66,772	718,478		108,160			893,410	0		
8300A	TI	Testing and Inspection	6,360,579		401,846	4,756,541		1,675,642			6,834,029	6,834,029	335,074	0	66,772	401,846	4,674,023	0	1,675,642	0	6,751,511	84,237	(1,719)	
8350A	PF	Permits and Fees																						
	14	BSM Fee		1,743	1,743						1,743	1,743	1,743								1,743		0	
	20	SFFD			0	0					0	0	0				0				0		0	
	32	WA Hetch Hetchy		5,270	5,270	(5,270)					0	0	5,270			5,270	(5,270)				0		0	
	36	DPT Fees		30,649	30,649	127					30,776	30,776	30,649	127			30,776				30,776		0	
	37	WA Water Dept.			0	10,255					10,255	10,255	0	10,255			10,255				10,255		0	
	38	WA BLHP		129	129	(129)					0	0	129	(129)			0				0		0	
	39	WA Hetch Hetchy		91,164	91,164	(1,164)					90,000	90,000	91,164	(1,164)			90,000				90,000		0	
	60	DPH Fees		5,500	5,500	1,688					7,188	7,188	5,500	1,688			5,500				7,188		0	
	61	City Attorney		294,062	294,062	374,519					668,581	668,581	294,062	336,216			630,278				38,303		0	
	80	DCP Fees		111,656	111,656	246		2,259			114,161	114,161	111,656	246			114,161				114,161		0	
	82	OSHPD Fees		3,954,326	3,954,326	36,290		451,228			4,441,844	4,441,844	3,954,326	17,763			4,423,317		2,259		4,423,317		18,527	
	83	Utility Fee PG&E		52,349	52,349			9,459			61,808	61,808	52,349				61,808				61,808		0	
	84	DBI Permit		247,807	247,807	19,035		760			267,602	267,602	247,807	19,035			267,602				267,602		0	
	85	Water Meter Fee		16,339	16,339						16,339	16,339	16,339				16,339				16,339		0	
	86	Small Business		4,597	4,597	725		1,137			6,459	6,459	4,597	725			6,459		1,137		6,459		0	
	87	Daily Journal		8,128	8,128	848		1,416			10,392	10,392	8,128	848			10,392				10,392		0	
	88	BAAQMD			0	1,306					1,306	1,306	0				1,306				1,306		0	
8350A	PF	Permits and Fees	7,995,831		4,823,719	438,476		466,259			5,728,454	5,728,454	4,823,719	0	0	4,823,719	381,646	0	466,259	0	5,671,624	0	56,830	
	50	Criterion				1,633,044					1,633,044	1,633,044				1,324,336					1,324,336	111,708	197,000	
8355A	55	Activation	1,774,420		0	1,633,044					1,633,044	1,633,044	0	0	0	0	1,324,336	0		0	1,324,336	111,708	197,000	
											0	0					0				0		0	
8700A	87	Move Consultant			0	0		0			0	0	0	0	0	0	0	0	0	0	0	0	0	
		Prof. Services Contingency	0		0	0					0	0									0		0	
		SUBTOTAL SOFT COSTS	100,797,684		41,919,892	44,237,538	645,588 (5)	13,823,253	264,109		100,890,380	100,890,380	41,813,107	0	104,593	41,917,700	42,328,153	645,589	13,823,253	22,116	98,736,811	666,784	1,486,788	
Total Skilled Nursing Facility - Level 2 SN			584,946,602		322,932,118	109,443,712	1,098,686	119,988,688	293,609		632,366,981	632,366,981	121,724,664	124,747,685	76,434,202	322,906,551	100,158,061	1,098,686	103,483,087	51,616	527,698,001	23,360,771	81,308,212	
	CP	FF&E	-		0	0		25,011,312			25,011,312	25,011,312						22,460,859			22,460,859	570,345	1,980,108	
Total Clarendon Assisted Living - Level 2 AL			0		0	0		25,011,312	0		25,011,312	25,011,312						22,460,859			22,460,859	570,345	1,980,108	
SUB-TOTAL - Level 1 CHLSNFSN			584,946,602	121,726,987	124,771,056	76,434,075	322,932,118 (1)	188,053,881 (2)	1,098,686	145,000,000	293,609	657,378,293	657,378,293	121,724,664	124,747,685	76,434,202	322,906,551	100,158,061	1,098,686	125,943,946	51,616	550,158,860 (4)	23,931,117	83,288,320

- (1) The Bond Appropriation includes interest in the amount of \$1,046,158.
- (2) The TSR Appropriation includes \$91,703,267 from the First \$100M, \$23,164,572 from the NEXT \$100M and \$7,437,788 in interest-earned.
- (3) Health Resources and Services Administration (HRSA) Grant (5L CPF FED) awarded a grant for \$453,098.
- (4) Other expenditures not reflected above as they are not considered part of construction costs:

a. Per Ordinance 191-03, a total of \$25M TSR was given to 1G via JEC004223997 (\$17,427,369.21 was made as a revenue reduction (subobject 25920) and \$7,572,630.79 as a transfer in 5L in FY 2004.

b. Expenditures for Bond Sale Cost of Issuance totaling \$1,889,240 are not reflected as part of construction costs.

c. Expenditures for Bond Sale Cost of Issuance totaling \$1,244,400 deducted from bond proceeds through Escrow are not reflected as part of construction costs.

d. Reclassification of appropriation from COI to Project use. (BAAT06500208)

e. Bonds for Debt Service totaling \$9,471,808 are not reflected as part of construction costs.
- (5) US Department of Housing and Urban Development Grant (HUD)

Subtotal of Construction and Bond Related Costs Funded by Tobacco Settlement and General Obligation Bonds
- (A) Job 8400A - Additional construction expenditures of \$15,000 funded through DPH CIP for PCO 111 under change order no. 20. FAMIS Project CHL807 01, Org DPWXX. (5L AAA ACP). These expenditures are ARE reflected above.
- (B) Job 8410A - Additional construction expenditures of \$14,500 funded through DPH CIP funds for path adjacent to Roadway Project. FAMIS Project FHL359, Org DPWXX. (5L AAA AAP). These expenditures are ARE reflected above.
- (C) Job 8050A - Additional construction expenditures of \$264,109 funded through DPH funds for dialysis project. (5L AAA ACP).

7,572,631
1,671,929
1,244,400
(828,214)

559,819,606

**LAGUNA HONDA HOSPITAL REPLACEMENT PROGRAM
ENCUMBRANCE SCHEDULE
AS OF DECEMBER 31, 2011**

	APPROVED BUDGET REVISION 15	APPROVED SCHEDULE (780 Beds)		Cumulative thru 12/31/11	2012-3	TOTAL
		Early Start	Early Finish			
PHASE A - COMPLETED						
8400A Utilities Modifications	\$6,343,183	18-Nov-02	18-Nov-02	\$6,343,182	\$0	\$6,343,182
8410A Access Improvement and Signalization	\$1,260,726	21-Jan-03	21-Jan-03	\$1,260,726	\$0	\$1,260,726
8411A Hazardous Material Abatement for Utilities	\$96,994	16-Sep-02	16-Sep-02	\$96,994	\$0	\$96,994
8412A Disposal of Contaminated Soil	\$22,596	17-Jan-03	17-Jan-03	\$22,596	\$0	\$22,596
8413A Construction Power by PG&E (MSA)	\$103,518	06-Dec-02	06-Jan-03	\$101,027	\$0	\$101,027
8414A Hazardous Materials Abatement of Wing G	\$43,020	03-Feb-03	03-Feb-03	\$43,020	\$0	\$43,020
8415A Trailer Complex/Room Mock-ups/Renovation of Wing G	\$2,183,901	05-Aug-03	12-Sep-03	\$2,183,901	\$0	\$2,183,901
PHASE A - COMPLETED						
8492A Hazardous Materials Abatement of Valley Buildings	\$412,964	07-Aug-03	01-Sep-03	\$412,964	\$0	\$412,964
8493A Site Work Package I	\$6,775,615	27-Jun-03	27-Jun-03	\$6,775,615	\$0	\$6,775,615
8494A Underground Tank Removal	\$94,335		20-Jan-05	\$94,335	\$0	\$94,335
PHASE B - COMPLETED						
8416A Toilet Prototype in Wing F3 (incl. in CM-at-Risk)	\$0	05-Aug-03	03-Apr-06	\$0	\$0	\$0
8417A Public Utilities Commission Maintain Exterior Lighting	\$50,000	28-Apr-04	01-Mar-10	\$27,036	\$22,964	\$50,000
8418A DTIS Relocation of phone and data cables	\$260,000	12-Nov-02	01-Mar-10	\$227,151	\$32,849	\$260,000
8419A Construction Power Fee	\$350,000	05-Jul-05	01-Mar-10	\$195,968	\$154,032	\$350,000
8420A Hazardous Materials Abatement for Toilet Prototype F3 - COM	\$9,900	08-May-06	16-May-08	\$9,900	\$0	\$9,900
8490A Oyster Point Laundry	\$900,000	01-Aug-03	31-Mar-10	\$786,752	\$0	\$786,752
8500A Arts Commission	\$3,926,969	01-Sep-01	01-Mar-10	\$3,894,894	\$32,075	\$3,926,969
8501A Disposal of Contaminated Soil - COMPLETED	\$304,027	22-Mar-05	30-May-05	\$274,027	\$0	\$274,027
8505A Haz Mat Abatement Associated with the New Buildings	\$25,050	01-Mar-04	01-Mar-06	\$25,050	\$0	\$25,050
8550A Construction Manager-at-Risk (CM-at-Risk)	\$357,718,369	05-Jul-05	01-Mar-10	\$362,124,551	\$3,875,449	\$366,000,000
Existing Building Remodel Phase 1	\$57,000,000	02-Jun-07	25-Apr-11	\$46,392,810	\$9,607,190	\$56,000,000
Existing Building Remodel Phases 2 & 3	\$0			\$0	\$0	\$0
Site Work Package III	\$23,039,978	09-Aug-11	14-May-12	\$0	\$10,872,755	\$10,872,755
West Building	\$0			\$0	\$0	\$0
Demolition of Clarendon Hall	\$0	26-Aug-08	31-Dec-08	\$0	\$0	\$0
Bond Terrazo	\$227,000			\$227,000	\$0	\$227,000
Construction Contingency	\$0			\$0	\$0	\$0
8551A OCIP	\$15,279,662	30-Jun-05	30-Jun-11	\$17,323,401	\$0	\$17,323,401
PHASE C						
8511A Hazardous Materials Abatement Wings A, C and H	\$750,246	14-May-07	04-Nov-10	\$1,058,183	\$0	\$1,058,183
8513A Underground Oil Storage Tank Area H	\$37,175	14-May-07	31-Mar-08	\$37,175	\$0	\$37,175
PHASE D						
8521A Hazardous Materials Abatement & Demolition Clarendon Hal	\$2,575,019	26-Aug-08	31-Dec-08	\$2,516,184	\$58,835	\$2,575,019
8522A Disposal of Contaminated Soil Allowance	\$0	26-Aug-08	31-Dec-08	\$0	\$0	\$0
8523A Complete Construction Power (MS-B)	\$50,000	04-Jan-10	07-May-10	\$0	\$50,000	\$50,000
8530A Hazardous Materials Abatement Wings D, E, F, G, K, L, M and	\$3,908,670	19-Oct-10	17-Jan-11	\$117,744	\$3,482,989	\$3,600,733
PHASE E						
8531A Disposal of Contaminated Soil Allowance	\$400,000	19-Oct-10	17-Jan-11	\$0	\$400,000	\$400,000
PHASE F						
8540A Childcare Tenant Improvements Allowance	\$0			\$0	\$0	\$0
Program-wide Contingency	\$0	05-Jul-05	15-Mar-12	\$0	\$0	\$0
Escalation City-managed Projects	\$0			\$0	\$0	\$0
PHASE G						
TOTAL CONSTRUCTION BUDGET (Phases A thru G plus Contingency)	\$484,148,917			\$0		\$0
PROFESSIONAL SERVICES						
Estimated future soft costs to support the re-sequencing of the work	\$0			\$0	\$0	\$0
8000A Environmental Impact Report - COMPLETED	\$289,503			\$289,503	\$0	\$289,503
8050A Architecture/Engineering	\$53,820,345		31-Dec-12	\$54,190,450	\$0	\$54,190,450
8100A Hazardous Materials Consultant	\$1,734,813		15-Mar-12	\$1,746,080	\$0	\$1,746,080
8150A Program Management	\$7,956,227		31-Dec-12	\$7,339,125	\$617,102	\$7,956,227
8200A Construction Management	\$20,716,795		31-Dec-12	\$22,990,943	\$0	\$22,990,943
8250A Miscellaneous Consultants	\$149,172		31-Dec-12	\$138,751	\$10,421	\$149,172
8300A Testing and Inspection	\$6,360,579		31-Dec-12	\$6,834,029	\$0	\$6,834,029
8350A Permits and Fees	\$7,995,831		31-Dec-12	\$5,728,454	\$2,267,377	\$7,995,831
Professional Services Contingency	\$0			\$0	\$0	\$0
8355A Activation	\$1,774,420		31-Jan-12	\$1,633,044	\$0	\$1,633,044
TOTAL PROFESSIONAL SERVICES	\$100,797,685					
TOTAL	\$584,946,602			\$553,462,568	\$31,484,034	\$584,946,602 (1)

	Cumulative thru 12/31/11	2012-3	TOTAL
FUNDING			
Tobacco Funds Pre-Bond Issuance	\$35,642,118	\$0	\$35,642,118
First Hundred Million of available tobacco funds	\$97,912,825	\$0	\$97,912,825
Tobacco Interest-earned	\$7,437,788	\$0	\$7,437,788
General Obligation Bond Funds	\$296,160,600	\$0	\$296,160,600
General Obligation Bond Interest-earned	\$26,771,514	\$0	\$26,771,514
Certificates of Participation (COPs)	\$120,000,000	\$0	\$120,000,000
Other: HRSA Grant, HUD Grant & DPH CIP funds	\$1,128,186	\$0	\$1,128,186
TOTAL FUNDS RECEIVED	\$585,053,032	\$0	\$585,053,032

LAGUNA HONDA HOSPITAL REPLACEMENT PROGRAM
CASH FLOW SCHEDULE Schedule
AS OF DECEMBER 31, 2011

Job No. / Project		APPROVED BUDGET REVISION 15	CONSTRUCTION		Cumulative thru 12/31/11	2012-3	TOTAL
			APPROVED (780 Beds)				
			Early Start	Early Finish			
8400A	Utilities Modifications	\$6,343,183	18-Nov-2002	10-Feb-2004	\$6,343,183	\$0	\$6,343,183
8410A	Access Improvement and Signalization	\$1,260,726	21-Jan-03	30-Aug-2003	\$1,260,726	\$0	\$1,260,726
8411A	Hazardous Material Abatement for Utilities	\$96,994	02-Dec-02	14-Feb-03	\$96,994	\$0	\$96,994
8412A	Disposal of Contaminated Soil	\$22,596	17-Jan-03	24-Jan-03	\$22,596	\$0	\$22,596
8413A	Construction Power by PG&E (MSA)	\$103,518	02-Dec-02	28-Feb-03	\$101,027	\$0	\$101,027
8414A	Hazardous Materials Abatement of Wing G	\$43,020	16-Dec-02	01-Dec-03	\$43,020	\$0	\$43,020
8415A	Temporary Facilities (Trailer Complex, MSA, G2 Renovation)	\$2,183,901	02-Sep-03	01-Dec-03	\$2,183,901	\$0	\$2,183,901
PHASE A Sub-total - COMPLETED		\$10,053,938					
8492A	Hazardous Materials Abatement of Valley Buildings	\$412,964	01-Jan-04	09-Jan-05	\$412,964	\$0	\$412,964
8493A	Site Work Package I	\$6,775,615	23-Jun-03	01-Mar-05	\$6,775,615	\$0	\$6,775,615
8494A	Underground Tank Removal	\$94,335	01-May-04	15-Jan-05	\$94,335	\$0	\$94,335
PHASE B - Subtotal - COMPLETED		\$7,282,914					
8416A	Toilet Prototype in Wing F3 (CM-at-Risk)	\$0			\$0	\$0	\$0
8417A	Public Utilities Commission Maintain Exterior Lighting	\$50,000	28-Apr-04	01-Mar-10	\$27,035	\$22,965	\$50,000
8418A	DTIS Relocation of phone and data cables	\$260,000	12-Nov-02	01-Mar-10	\$218,271	\$41,729	\$260,000
8419A	Construction Power Fee	\$350,000	05-Jul-05	01-Mar-10	\$195,967	\$154,033	\$350,000
8420A	Hazardous Materials Abatement for Toilet Prototype F3	\$9,900	08-May-06	16-May-08	\$9,900	\$0	\$9,900
8490A	Oyster Point Laundry	\$900,000	08-Jan-03	31-Mar-10	\$786,753	\$0	\$786,753
8500A	Arts Commission	\$3,926,969	01-Sep-01	01-Mar-10	\$3,679,160	\$247,809	\$3,926,969
8501A	Disposal of Contaminated Soil Assoc w/Site Work Package II	\$304,028	22-Mar-05	30-May-05	\$274,028	\$0	\$274,028
8505A	Haz Mat Associated with the New Buildings	\$25,050	22-Mar-05	01-Mar-06	\$25,050	\$0	\$25,050
8550A	Construction Manager-at-Risk				\$0		\$0
8550A	Construction Manager-at-Risk Subtotal	\$357,718,369	05-Jul-05	01-Mar-10	\$358,667,118	\$7,332,882	\$366,000,000
	Existing Building Remodel Phase 1	\$57,000,000	02-Jun-07	25-Apr-11	\$27,247,699	\$28,752,301	\$56,000,000
	Existing Building Remodel Phases 2 & 3	\$0			\$0	\$0	\$0
	Site Work Package III	\$23,039,978	09-Aug-11	14-May-12	\$0	\$10,872,755	\$10,872,755
	West Building	\$0			\$0	\$0	\$0
	Demolition of Clarendon Hall	\$0	26-Aug-08	31-Dec-08	\$0	\$0	\$0
	Bond for Terrazo	\$227,000	27-Mar-09	01-Mar-10	\$0	\$227,000	\$227,000
8551A	Controlled Insurance Program	\$15,279,662	30-Jun-05	30-Jun-11	\$16,651,593	\$671,808	\$17,323,401
PHASE C - Subtotal		\$459,090,956					
8511A	Hazardous Materials Abatement Wings A, C and H	\$750,246	14-May-07	04-Nov-10	\$986,582	\$71,601	\$1,058,183
8513A	Underground Oil Storage Tank Area H	\$37,175	14-May-07	31-Mar-08	\$37,175	\$0	\$37,175
PHASE D - Subtotal		\$787,421					
8521A	Hazardous Materials Abatement Clarendon Hall	\$2,575,019	26-Aug-08	31-Dec-08	\$2,516,184	\$58,835	\$2,575,019
8522A	Disposal of Contaminated Soil Assoc w/Clarendon Hall	\$0	26-Aug-08	31-Dec-08	\$0	\$0	\$0
8524A	Complete Construction Power (MS-B)	\$50,000	04-Jan-10	07-May-10	\$0	\$50,000	\$50,000
8530A	Hazardous Materials Abatement Wings D, E, F, G, K, L, M & O	\$3,908,670	19-Oct-10	17-Jan-11	\$10,074	\$3,590,659	\$3,600,733
PHASE E - Subtotal		\$6,533,689					
8531A	Disposal of Contaminated Soil Asso w/Site Work Package III	\$400,000	19-Oct-10	17-Jan-11	\$0	\$400,000	\$400,000
PHASE F - Subtotal		\$400,000					
8000A	Environmental Impact Report	\$289,503			\$289,503	\$0	\$289,503
8050A	Architecture/Engineering	\$53,820,345		31-Dec-12	\$53,282,432	\$908,018	\$54,190,450
8100A	Hazardous Materials Consultant	\$1,734,813		17-Jan-11	\$1,725,183	\$20,897	\$1,746,080
8150A	Program Management	\$7,956,227		31-Dec-12	\$6,947,528	\$1,008,699	\$7,956,227
8200A	Construction Management	\$20,716,795		31-Dec-12	\$22,606,441	\$384,502	\$22,990,943
8250A	Miscellaneous Consultants	\$149,172		31-Dec-12	\$138,253	\$10,919	\$149,172
8300A	Testing and Inspection	\$6,360,579		31-Dec-12	\$6,751,511	\$82,518	\$6,834,029
8350A	Permits and Fees	\$7,995,831		31-Dec-12	\$5,671,627	\$2,324,204	\$7,995,831
8355A	Activation	\$1,774,420		31-Jan-12	\$1,324,336	\$308,708	\$1,633,044
	Professional Services Contingency	\$0			\$0	\$0	\$0
CONSULTANT SERVICES		\$100,797,685					
					\$0		\$0
8700A	MOVED CONSULTANT	\$0			\$0		\$0
TOTAL (Construction + Consultant Services + AL)		\$584,946,602			\$527,403,764	\$57,542,837	\$584,946,602

Cumulative thru 12/31/11	2012-3	TOTAL
-----------------------------	--------	-------

FUNDING

Tobacco Funds Pre-Bond Issuance		\$35,642,118	\$35,642,118
First Hundred Million of available tobacco funds		\$97,912,825	\$97,912,825
Tobacco Interest-earned		\$7,437,788	\$7,437,788
General Obligation Bond Funds		\$296,160,600	\$296,160,600
General Obligation Bond Interest-earned		\$26,771,514	\$26,771,514
Certificates of Participation (COPs)		\$120,000,000	\$120,000,000
Other HRSA Grant, HUD Grant & DPH CIP Funds		\$1,128,186	\$1,128,186
TOTAL FUNDS RECEIVED		\$585,053,032	\$585,053,032 (2)

(1) Includes DPH CIP expenditures of \$29,500 and

(2) Does not include COI of \$294,240 and FF&E of \$22,460,859

**Laguna Honda Hospital Replacement Program
Gantt Chart
As of December 31, 2011**

[illegible]

Laguna Honda Hospital Replacement Program
Gantt Chart
As of December 31, 2011



Laguna Honda Hospital Replacement Program
Gantt Chart
As of December 31, 2011

Legend

Job No.	Title	APPROVED BUDGET (780 BEDS)	SCHEDULE Start Finish ⁽²⁾		2005	2006	2007	2008	2009	2010	2011	2012
					ORIGINAL	CURRENT	EXPENDITURES					
CONSULTANT SERVICES (soft costs)												
8000A	Environmental Impact Report - COMPLETED	773,053										
	(Original Budget)											
	(Current/Revised Budget)	289,503	03/27/00	12/30/03								
	(Actual/Expenditures)	289,503	03/27/00	12/30/03								
8050A	Architecture/Engineering	34,014,333										
	(Original Budget)											
	(Current/Revised Budget)	53,820,345	10/05/00	12/31/12	53,820,345							
	(Actual/Expenditures)	53,282,429	10/05/00	05/31/11	53,282,429							
8100A	Hazardous Materials	3,092,212										
	(Original Budget)											
	(Current/Revised Budget)	1,734,813	10/05/00	03/15/12	1,734,813							
	(Actual/Expenditures)	1,725,186	10/05/00	03/15/12	1,725,186							
8150A	Program Management	8,577,075										
	(Original Budget)											
	(Current/Revised Budget)	7,956,227	09/11/00	12/31/12	7,956,227							
	(Actual/Expenditures)	6,947,528	09/11/00	12/31/12	6,947,528							
8200A	Construction Management	15,461,060										
	(Original Budget)											
	(Current/Revised Budget)	20,716,795	11/17/00	12/31/12	20,716,795							
	(Actual/Expenditures)	22,606,443	05/31/02	12/31/12	22,606,443							
8250A	Miscellaneous Consultants	1,546,106										
	(Original Budget)											
	(Current/Revised Budget)	149,172	11/08/00	12/31/12	149,172							
	(Actual/Expenditures)	138,251	11/08/00	12/31/12	138,251							
8300A	Testing and Inspection	6,184,424										
	(Original Budget)											
	(Current/Revised Budget)	6,360,579	06/13/01	12/31/12	6,360,579							
	(Actual/Expenditures)	6,751,511	06/13/01	12/31/11	6,751,511							
8350A	Permits and Fees	7,730,530										
	(Original Budget)											
	(Current/Revised Budget)	7,995,831	10/05/00	11/02/11	7,995,831							
	(Actual/Expenditures)	5,671,624	10/05/00	11/02/11	5,671,624							

**Laguna Honda Hospital Replacement Program
Gantt Chart
As of December 31, 2011**

				2005												2006												2007												2008												2009												2010												2011												2012																																																												
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																																																																									
				ORIGINAL												CURRENT												EXPENDITURES																																																																																																																								
		APPROVED BUDGET	SCHEDULE																																																																																																																																																	
Job No.	Title	(780 BEDS)	Start	Finish ⁽²⁾																																																																																																																																																
8355A	Activation																																																																																																																																																			
	(Original Budget)	0																																																																																																																																																		
	(Current/Revised Budget)	1,774,420	11/01/07	12/31/12																																																																																																																																																
	(Actual/Expenditures)	1,324,336	11/01/07	01/31/11																																																																																																																																																
CONSULTANT SERVICES (soft costs) TOTAL																																																																																																																																																				
	(Original Budget)	77,378,793	07/01/00	12/24/07													77,378,793																																																																																																																																			
	(Current/Revised Budget)	100,797,685	07/01/00	12/31/12																																																																																																																																																
	(Actual/Expenditures)	98,736,811	11/18/02	12/31/12																																																																																																																																																
GRAND TOTAL																																																																																																																																																				
	(Original Budget)	401,600,000	07/01/00	12/24/07													401,599,998																																																																																																																																			
	(Current/Revised Budget)	584,946,602	07/01/00	12/31/12																																																																																																																																																
	(Actual/Expenditures)	527,403,760	07/01/00	12/31/12																																																																																																																																																

GRAND TOTAL OF \$527,403,760 DOES NOT INCLUDE \$294,240 COI and \$22,460,859 for FF&E.